



MAIN ROAD SEGMENT A NEWSLETTER



Project Summary

Funded by the 2016 Transportation Sales Tax, Charleston County's US 17 & Main Road Corridor Segment A Project includes roadway improvements with directional interchange flyover off ramps from the north and southbound directions of US 17 to Main Road, a Main Road spur bridge overpassing US 17, roadway widening throughout the corridor, a roundabout at Main and River Roads, a robust network of bike and pedestrian connections, and necessary stormwater drainage improvements.

To view the Preferred Alternative design, click [here](#).



Recent Activities

- Clearing is complete. Installation and maintenance of silt/barrier fencing continues.
- Temporary trestle bridge system is 95% constructed.
- Pile driving for ramp construction is underway.
- Utility relocations for St. Johns waterline are 60% complete.
- Main Road Ramp Bridge RFC Plans have been submitted to SCDOT for approval.

Upcoming Milestones

- Roadway plans completed by end of 2025.
- Approved ACOE and SCDES permit modifications expected by end of 2025. Roadway work will begin thereafter.
- Construction of Main/River/Chisolm Road roundabout will begin.
- Utility coordination and relocations will continue.

Project Details

- Contract Type: Design-Build
- Owner: Charleston County
- Contractor: Archer-United-Banks Joint Venture
- Engineer of Record: KCI
- CEI/Design Review: Infrastructure Consulting and Engineering
- Contract Value: \$354,312,450
- Anticipated Completion Date (1,458 day duration): 9/27/28



For more information, please visit: www.mainroadcorridor.com