



MAIN ROAD SEGMENT A NEWSLETTER



Project Summary

Funded by the 2016 Transportation Sales Tax, Charleston County's US 17 & Main Road Corridor Segment A Project includes roadway improvements with directional interchange flyover off ramps from the north and southbound directions of US 17 to Main Road, a Main Road spur bridge overpassing US 17, roadway widening throughout the corridor, a roundabout at Main and River Roads, a robust network of bike and pedestrian connections, and necessary stormwater drainage improvements.

To view the Preferred Alternative design, click [here](#).



Recent Activities

- Clearing is complete. Installation and maintenance of silt/barrier fencing continues.
- Temporary trestle bridge system is complete.
- Pile driving for ramp construction is approximately 45% complete.
- Utility relocations for St. Johns waterline are 90% complete.
- Roadway RFC Plans have been approved.
- Main Road Ramp Bridge RFC Plans have been approved, and construction of bridge foundations has begun.
- Project team has received all applicable environmental and roadway construction permit approvals.

Upcoming Milestones

- Preliminary plans for Old Pond Road turn lane Q2 2026
- Main/River/Chisolm intersection roundabout construction will begin Q2 2026
- Drilled shaft work for all ramps will begin Q2 2026 (includes night work)
- Ramp 3 tie-in to US 17 construction will begin Q2 2026
- Utility coordination and relocations will continue
- CSX Bridge and US 17 Overpass Bridge design is scheduled to be complete in Q2 2026.

Project Details

- Contract Type: Design-Build
- Owner: Charleston County
- Contractor: Archer-United-Banks Joint Venture
- Engineer of Record: KCI
- CEI/Design Review: Infrastructure Consulting and Engineering
- Contract Value: \$354,312,450
- Anticipated Completion Date (1,458 day duration): 9/27/28



For more information, please visit: www.mainroadcorridor.com