



MAIN ROAD SEGMENT A NEWSLETTER

MAY 2026



Project Summary

Funded by the 2016 Transportation Sales Tax, Charleston County's US 17 & Main Road Corridor Segment A Project includes new flyover off-ramps from US 17 to Main Road, a spur bridge over US 17, roadway widening, a roundabout at Main and River Roads, expanded bike and pedestrian connections, and stormwater improvements.

View the Preferred Alternative design [here](#).

Quarterly Construction Update Meeting:
6:30 PM, Tuesday, May 12, 2026
St. Johns High School, 1518 Main Road



Project Details

- Contract Type: Design-Build
- Owner: Charleston County
- Contractor: Archer-United-Banks Joint Venture
- Engineer of Record: KCI
- CEI/Design Review: Infrastructure Consulting and Engineering
- Contract Value: \$354,312,450
- Anticipated Completion Date (1,458 day duration): 9/27/28

Recent Activities

- Construction of the River Road culvert is complete.
- Construction has begun on the culvert under US 17 in preparation for the new roadway alignment.
- Pile driving for ramp construction is approximately 80% complete.
- Santee Cooper transmission line relocations are complete.
- Utility relocations for the St. Johns waterline are 95% complete.
- Utility relocations for CWS are underway.
- Roadway earthwork for the US 17 ramp is 75% complete.
- Main Road Bridge plans over the CSX railroad are complete.

Upcoming Milestones

- Ramp system construction continues.
- Final plans for the Old Pond Road turn lane are expected in Q3 2026.
- Construction of the Main/River/Chisolm roundabout will begin in Q2 2026.
- Drilled shaft work for all ramps will begin in Q2 2026.
- The ramp 3 tie-in to US 17 construction will be completed by Q4 2026.
- Utility coordination and relocations will continue.



For more information, please visit: www.mainroadcorridor.com