



MAIN ROAD SEGMENT A NEWSLETTER

AUGUST 2026



Project Summary

Funded by the 2016 Transportation Sales Tax, Charleston County's US 17 & Main Road Corridor Segment A Project includes new flyover off-ramps from US 17 to Main Road, a spur bridge over US 17, roadway widening, a roundabout at Main and River Roads, expanded bike and pedestrian connections, and stormwater improvements.

View the Preferred Alternative design [here](#).



Quarterly Construction Update Meeting:
6 PM, Tuesday, August 25, 2026
St. Johns High School, 1518 Main Road

Project Details

- Contract Type: Design-Build
- Owner: Charleston County
- Contractor: Archer-United-Banks Joint Venture
- Engineer of Record: KCI
- CEI/Design Review: Infrastructure Consulting and Engineering
- Contract Value: \$354,312,450
- Anticipated Completion Date (1,458 day duration): 9/27/28

Recent Activities

- Construction Bridge Plans for Ramps 1 and 4 have been finalized.
- Right of Way Plans for the Old Pond Road left turn lane have been finalized.
- Design for the Limehouse Bridge shared use path is underway.
- Asphalt, earthwork, and drainage for roadway construction is ongoing.
- Drilled shaft foundation work is underway.
- Pile driving for ramp construction is approximately 95% complete.
- Utility relocations for CWS and communication companies continue.

Upcoming Milestones

- The Ramp 3 connection to US 17 northbound is expected to be completed in Q4 2026.
- The roundabout at the Main/River/Chisolm intersection is expected to be completed in Q4 2026.
- Interchange drilled shaft and concrete pile foundation work is expected to be completed in Q4 2026.
- Construction of the US 17 overpass spur bridge (Main Road) will begin soon.



For more information, please visit: www.mainroadcorridor.com